

ECOLE HAMMOND BAY ELEMENTARY ADDITION

Schedule

Milestone	Duration (months)
Capital Project Funding Agreement	3
Engage Consultant Team	2
Schematic Design, Design Development & Construction Doc's	11
Tender	1.5
Construction	12
Occupancy	1
Total Duration	30.5

PROJECT MILESTONES

Fiscal Year	2019/20	2020/21	2021/22	2022/23	2023/24
	Apr19 - Mar20	Apr20 - Mar21	Apr21 - Mar22	Apr22 - Mar23	Apr23 - Mar24
Schematic Design	Dec-19				
Design Development	Jan-20				
Construction Documents		Sep-20			
Contract Award		Dec-20			
Construction			Jan-22		
Occupancy			Feb-22		
Demolition					
Final Completion				May-22	
Anticipated Date of Tender Closing	Nov-20				